Original/Duplicate/Triplicate

SBR No. 102/22-23
DATED 18.03.2023

CONTRACT CERTIFICATE

No. 6th Ra bill (For Other Works) Date.....2010

Division: **Electricals** Sub-Division: **Electricals**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....
Sub Divisional **Job Code :-002-22-000008**

Schedule Docket No.Head of Account: **P0300 Replacement of fusedout streetlight bulbs,chokes etc**
D.R.No. **: Period: 01-01-2023 to 31-01-2023 (for 1 months)**

Name of Work :- **Annual Maintenance and repairs of street lights in ward no 02 Package Y -02 of Yelahanka Zone."**

Name of Contractor and Full Address:**M/S. Suraksha Electricals**

Reference to Agreement No:-EE/Ele/YZ/AG/000002/2022-23 Date:01/04/2022

Reference to Work order No:-EE/Ele/YZ/WO/000002/2022-23 Date:01/04/2022

Certified that the measurements were taken by me on 2/2/23 and recorded of Pages 260305 to 366 of measurement Book No. 2604/22-23 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 2/2/23 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Assistant Executive Engineer (Ele)
BBMP, Bangalore
Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	UPDT 2409446=20
2)	Deduct amount to be held in reserve being .....percent Rs.....	P.Bill 2168672=94
3)	" Balance	6th RA Bill 240773=00
4)	Deduct Payment:	
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount	EE I/L 2408=00
	adjusted towards cash advance recovery of	LWC I/L 2408=00
	b) Payments Now made { cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	CBTO I/L 241=00
		Const I/L 2408=00
		Const I/L 2408=00
5)	Balance being unpaid value of work done held in reserve.	Fine 4700=00
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	Scrap I/L 4815=00
7)	Net amount due to or from Contractor unadjustments items.	Deduction 19388=00
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
	Total amount adjusted -	221385=00

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

(For use in the Office)

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ P0300 Mandatory Stores
ರೂ: 240773=00 ಅಡಿಟ್ ಮಾಡಿ ಸ್ವೀಕರಿಸಿದೆ
ರೂ: 221385=00 ಬಿಲ್ ನಿಡಬಹುದಾಗಿದೆ
ರೂ: 19388=00 ಹೊಂದಾಣಿಕೆ ಮಾಡಿದೆ

ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು

Executive Engineer
ಕಾ.ಪೂ.ಇ.(ಪ) ಯಲಹಂಕ ವಲಯ

Witness
1.
2.

Stamp

Dated Signature of Contractor
Paid by me by Cheque No.....Dated.....
Cash Rs.....Dated.....
Initials of Officer making payment

Sl. No.	Description of item	Unit
	Name of Work :-Annual Maintenance and repairs of street lights in ward no 02 Package Y -02 of Yelahanka Zone.	
1	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 36/40 W fluorescent tube light street lighting systems.	Each
2	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 125 W HPMV light Park lighting systems.	Each
3	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 250W HPSV street light lighting systems.	Each
4	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 400 watts HPSV street light/High Mast lighting systems.	Each
5	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents for 24 watt LED park lighting systems.	Each
6	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents for 65 watt LED street light lighting systems.	Each
7	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents for 90 watt LED street light lighting systems.	Each
8	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents for 110/120 watt LED streetlight lighting system	Each

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
Upto Date paid so for			1	Months	Upto Date paid so for 10 Months		
15 x 9 Months	4284.00	5	57.12	285.60	15 x 10 Months	4569.60	
109 x 9 Months	61822.62	109	63.02	6869.18	109 x 10 Months	68691.80	
2106 x 9 Months	1609763.22	2106	84.93	178862.58	2106 x 10 Months	1788625.80	
209 x 9 Months	175252.77	209	93.17	19472.53	209 x 10 Months	194725.30	
223 x 8 Months	147173.31	223	73.33	16352.59	223 x 10 Months	163525.90	
198 x 8 Months	170377.02	198	95.61	18930.78	198 x 10 Months	189307.80	
0 x 9 Months	0.00	0	114.80	0.00	0 x 10 Months	0.00	
0 x 9 Months	0.00	0	131.29	0.00	0 x 10 Months	0.00	

9	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents for 150 watt LED street light /High mast lighting system	Each
10	Painting of existing street light pole after scrapping the old paint and painted with suitable colour enamel/Silver paint including coping/footing of the pole.Upto 5Mtr street light pole.	Nos
11	Painting of existing street light pole after scrapping the old paint and painted with suitable colour enamel/Silver paint including coping/footing of the pole.8Mtr and above street light pole.	Nos
12	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts, necessary phase separators, handle and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics) 100Amps 25kA. 3 Pole	Each
13	Supply and Installation / Fixing / Provision of Pole box with HRC Fuse / MCB provision and suitable connector / terminal for 3 Ph / 1 Ph connections with Loop-In & Loop- Out terminals for 10 Sqmm / 25 Sqmm 3.5 C Al/Ar / Cu/ Ar Cable and branch out 2.5 Sqmm 2 core Al/Cu PVC Insulated cable, enclosed in a Thermoplastic, Polystyrene enclosure, which should be shock proof, safe, IP65(Weather Proof), rust proof, dust proof, water proof having Internally Embedded Gasket with provision for cable entry through IP65 Thermoplastic, polyamide glands and/or grommets.260mmx210mmx116mm	Each
14	Supply of LED pole mounting type post top lantern with pressure die cast aluminium housing body for optimal thermal dissipation. Lamp compartment comprising of anti glare clear diffuser with Injection moulded polycarbonate/ clear glass material, delivering superior light output.Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%, CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor >0.9 with mains, Surge Protection- Min 5KV along with Over voltage/Overload, short circuit/ miss-wiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB . LED Efficiency>130lm/w, nominal CRI >75. Luminaire manufacturer should have in- house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008 . Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 2 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED manufacturer & Cree/Nichia/ Lumileds/Osram make LED Source.LED Post Top Lantern with 35 watts	Nos
15	Supply and fixing of 4pole power contactor with NO/NC contacts on existing wood/panel board using necessary bolts, nuts, washers and wiring etc., complete with AC-3 Rating and as per IS-13947.100 to 125Amps	Nos
16	Supplying and fixing Microprocessor Based Astronomical timer Switch with using necessary bolts, nuts and washers.	Each
17	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 50-63 Amps SP	Each
	TOTAL	
	Add GST 12 % on item no 09 to 16	
	TOTAL Rs	
	Fine imposed for non burning of street lights For the period of 1/01/2023 to 31/01/2023	
	As per street light agreement clause 2% will be deducted in monthly maintenance bill against the released scrap material	
	GRAND TOTAL	

Certificate

The above said monthly maintenance work has been carried out satisfactorily

Assistant Executive Engineer (Ele)
BBMP, Bangalore

0	0.00	0	155.95	0.00	0	0.00	
0	0.00	0	550.00	0.00	0	0.00	
0	0.00	0	770.00	0.00	0	0.00	
0	0.00	0	4530.00	0.00	0	0.00	
0	0.00	0	2054.00	0.00	0	0.00	
0.00	**0.00**	0	6400.00	0.00	0	0.00	
0.00	0.00	0	7200.00	0.00	0	0.00	
0	0.00	0	4030.00	0.00	0	0.00	
0	**0.00**	0	723.00	0.00	0	0.00	
	2168672.94			**240773.26**		**2409446.20**	
	0.00			0.00		0.00	
	2168672.94			**240773.26**		**2409446.20**	
	24900.00			4700.00		29600.00	
	43373.46			4815.47		48188.92	
	2100399.48			**231257.79**		**2331657.28**	